



Fire Station 50

**Project Status Update - Monthly Report
May 2022**



PROJECT STATUS:

- **Time:**
 - Based on current schedule the project is ten (10) days behind
 - Time extension was due to City Hall Annex Mold Mitigation
 - Final Completion Date of February 8, 2022 (project schedule on page 3)
- **Budget**
 - Change order balance -\$73,606.41 (savings)
 - No current contingency authorization requests

PROJECT PROGRESS:

- Demolition of Existing Fire Station 50 – Complete
- Foundation - Complete
- Structural work is currently underway, including the following:
 - Putting up CMU walls (first floor) – Complete
 - Second floor plank scheduled - Complete
 - Water Proofing – In Progress
 - Interior framing beginning early June


CHANGE ORDERS:

CO#	Description	Vendor #	Date Created	Type	Dollar Amount	Sales Tax Savings
1	Doors and Hardware - DMP	2624	12/06/21	Deduct	-\$200,130.30	\$11,375.00
2	Plumbing Trim Materials - DMP	689	12/07/21	Deduct	-\$78,157.94	\$4,471.20
3	Lighting Fixtures - DMP	722	12/07/21	Deduct	-\$138,768.81	\$7,902.01
4	Lamp Metal Trusses - DMP	777	12/07/21	Deduct	-\$103,930.00	\$5,930.00
5	Metal Roof Decking Materials - DMP	780	12/07/21	Deduct	-\$65,770.00	\$3,770.00
6	Generator & Transfer Switch - DMP	902	12/08/21	Deduct	-\$158,859.20	\$9,039.20
7	Time Extension - 42 Days (Annex IAQ Remediation)	N/A	12/15/21	Time	\$0.00	\$0.00
8	Fabricated Rebar - DMP	906	12/17/21	Deduct	-\$56,548.00	\$3,248.00
9	Ductwork & Chilled Water Piping	852	04/04/22	Deduct	-\$94,241.60	\$5,381.60
10	HVAC Control System	857	04/04/22	Deduct	-\$187,670.00	\$10,670.00
13	Framing and Drywall	133	05/13/22	Deduct	-\$147,155.04	\$8,376.70
					-\$1,231,230.89	\$73,606.41

DMP = Direct Material Purchases

- Direct material purchases have been implemented into this project to capitalize on the sales tax saving
- Current DMP savings for Fire Station 50 are \$73,606.41

PROJECT SCHEDULE:



Start Date: 09/18/20
 Finish Date: 02/08/23
 Data Date: 04/30/22
 Run Date: 05/25/22
 4027-MF10.ppx
 Page 1A

CITY OF MARCO ISLAND
 FIRE & RESCUE STATION 50/EOC
 MCC PROJECT # 4027



Exhibit A:



November 2021



December 2021



January 2022



February 2022



Fire Station 50 – Arial of Construction



Fire Station 50 – Hollow Core Plank Installation



Fire Station 50 – Fuel Island Enclosure and Apparatus Bay



Fire Station 50 – Hollow Core Plank Installation and Framing for 2nd Floor Slab



Fire Station 50 – Interior View of Hollow Core Plank



Fire Station 50 – Interior View of Hollow Core Plank